DEALER:

FOREST RIVER, INC., DEALER PDI CHECKLIST TOWARDES

252958

WITHIN (10) WORKING DAYS AFTER PDI IS PERFORMED. (SEE BACK OF FORM FOR CORRECT MAILING ADDRESS) DEALER IS TO ASSURE THAT THIS FORM IS PROPERLY COMPLETED & RETURNED TO FOREST RIVER INC.

DEALER: F.R. DLR. #:	BRAND: MODEL:	F.R. SERIAL #:
	PLEASE CHECK EACH ITEM THAT APPLIES TO UNIT WHEN ITEM IS INSPECTED	
RUNNING GEAR/FRAME	ALL GEARS/CYLINDERS/HOSES/WIRES CHECKED	MONITOR SYSTEM PANEL/OPERATION CHECKED
SHACKLE/U-BOLTS TIGHT	EXTERIOR/INTERIOR SEALS FREE OF DEFECTS	PHONE/CABLE/SATELLITE FUNCTIONS CHECKED
CHASSIS BOLTS TIGHT	ROOM(S)/RUNS SMOOTH IN & OUT	AUDIO/VIDEO/ENTERTAINMENT SYSTEM CHECKED
TIRE CONDITIONS CHECKED/PRESSURE SET @PSI	SLIDE OUT TOPPER(S) APPEARANCE/OPERATION	PROPANE DETECTOR OPERATION TESTED
SPARE CHECKED FOR SIZE MATCH/PRESSURE	INTERIOR	SMOKE/CO2 DETECTOR OPERATIONAL
WHEEL LUG TORQUE SET PER MFG. SPECS.	GENERAL APPEARANCE/CLEANLINESS	ALL INTERIOR FANS/CHECKED OPERATE
LUBRICATE/CHECK BEARINGS IF 6 MONTHS SINCE	WINDOWS/OPERATION/SCREENS/CLOSE TIGHT	MICROWAVE FUNCTIONS TESTED
DELIVERY TO THE DEALER/MANUFACTURE	CURTAINS/VALANCES/BLINDS OPERATE/CLEAN	ROAD TEST
BRAKE WIRE FLUIDS/CONNECTIONS CHECKED	CABINETS/DOORS/HDWR/TOPS ALIGNED/SECURED	BARGMAN CORD OPERATIONAL
ELECTRICAL WIRE ROUTING/CONNECTIONS CHECKED	DRAWERS/HDWR ALIGNED/OPERATE	BREAK-A-WAY CABLE TESTED
GAS LINE ROUTING SECURED TO FRAME	CLOSETS/CABINET SHELVES/HDWR ALIGNED/SECURED	BRAKE PERFORMANCE/ADJUST AS NEEDED
ALL JACKS OPERATED & CHECKED	DINETTE BOOTH/TABLE SET-UP/BED CHECKED	HANDLING/TOWING PERFORMANCE CHECKED
STEP(S) SECURE TO FRAME/LEVEL/ALIGNED	FREE STANDING TABLE(S)/CHAIRS/NO DEFECTS	ALL RUNNING LIGHTS/INDICATORS CHECKED
VISUAL CHECK AXLE CAMBER/WHEEL ALIGNMENT	BED(S)/PLATFORM/MATTRESS/LIFTS/FUNCTION/CLEAN	HITCHING/UNHITCHING PERFORMANCE CHECKED
IDENTIFICATION TAGS/VIN STAMP CORRECT	ALL FLOORING/APPEARANCE/FREE OF DEFECTS	EXTERIOR
WATER SYSTEM/PLUMBING	ALL FURNITURE/APPEARANCE/FUNCTIONS/NO DEFECT	GENERAL APPEARANCE/CLEANLINESS/NO DEFECTS
FRESH WATER TANK LINES CONNECTED	FIRE EXTINGUISHER PRESENT	ENTRANCE DOOR(S) LOCK OPERATIONAL
DRAIN LINES THROUGH UNDERBELLY	ALL TRIM/SEALANTS/PANELING FREE OF DEFECT	COMPARTMENT DOORS/LOCK OPERATIONAL
DEMAND PUMP FUNCTIONS	ALL MIRRORS ARE SECURE & CLEAN, NO DEFECT	ALL KEYS PRESENT WITH UNIT
AIR PRESSURE TEST PERFORMED ON SYSTEM	LP GAS SYSTEM	WINDOWS/SEALED & SECURED TIGHT
GRAVITY WATER FILL/INLET CONNECTED	THE LP GAS SYSTEM WAS CHECKED	ROOF/VENTS/ANTENNA/AC(S), ETC. SEALED PROPERLY
CITY WATER FILL/INLET CONNECTED	AT(LOCATION) HOLDINGIN.	AWNING APPEARANCE/OPERATION CHECKED
ALL FAUCETS/FIXTURES -TIGHT/WATER PRESSURE OK	WC FORMIN. THE PRESSURE WAS THEN	TENT CAMPER & BUNK END UNITS ONLY
EXTERIOR SHOWER CONNECTED/TESTED	ADJUSTED TOIN. WC.	COMPLETE SET-UP/CLOSING/CHECK LIFTER SYSTEM
TOILET OPERATION CHECKED	LP TANK CONNECTIONS CHECKED/SECURED	FIT & FINISH OF CANVAS/ZIPPERS-NO DEFECTS
SEWER & HOLDING TANKS/FILLED & DRAINED	AUTO CHANGEOVER OPERATING	GENERAL
GATE VALVES OPERATED/TESTED/HOLD WATER	COPPER LINES/NO KINKS/ROUTED PROPERLY	ALL ACCESSORIES (INCL. REMOTE(S)) IN UNIT
SHOWER/TUB/SINKS, DRAINS HOLD WATER	ALL APPLIANCE AIR/EXHAUST VENTS CHECKED	ALL WARRANTY FORMS IN UNIT
ALL TRAPS & VENTS TIGHT/OPERATE	ELECTRICAL 120/12 VOLT SYSTEM	ALL REQUIRED LITERATURE IN UNIT
ALL FITTINGS TIGHT/NO LEAKS	ROOF AC(S) OPERATIONAL /CYCLES	ALL OWNERS MANUALS IN UNIT (INCL. COMPONENTS)
WATER HEATER BYPASS TIGHT/FUNCTIONS	12 VOLT POWER CONVERTOR OPERATION/CIRCUITS/FUSES	UNIT CHECKED FOR ALL OPTIONS PER ORDER
BLACK TANK CLEANOUT TESTED/NO LEAKS	120 VOLT SYSTEM/OPERATION/CIRCUITS/BREAKERS	DEALER OPTIONS INSTALLED/CHECKED
ALL SEALANTS CHECKED AT DRAINS, SINKS, ETC	120 VOLT AUXILIARY GENERATOR OPERATION	BURN TESTING OF ALL APPLIANCES
WATER FILTER CONNECTIONS TIGHT	GROUND FAULT CIRCUIT INTERRUPTER CHECKED	FURNACE PILOT BURNER CYCLED
UNIT WINTERIZED, IF NECESSARY	SHORE LINE/POWER CORD INSPECTED	PILOT BURNERS
SLIDE ROOM(S) IF APPLICABLE	ALL INTERIOR LIGHTS/RECEPTS/SWITCHES CHECKED	ERATOR BU
MOTOR OR PUMP OPERATION/FLUID LEVEL/CHECKED	ALL EXTERIOR LIGHTS/RECEPTS/SWITCHES CHECK	PILOT BU
ROOM SEALS TIGHT OPEN & CLOSED	BATTERY SYSTEM/DISCONNECT CHECKED	LMANUAL LIGHT & TEST

DEALER COMMENTS:

I CERTIFY THAT THE TESTS & INSPECTIONS LISTED WERE PERFORMED AS INDICATED ON THE PDI CHECKLIST & DONE IN ACCORDANCE WITH ALL ACCEPTABLE INDUSTRY STANDARDS. THE UNIT DESCRIBED ABOVE HAS NO EVIDENCE OF ACCIDENT, MISUSE OR NEGLECT. I ALSO CERTIFY THAT THE LP GAS & 120 VOLT SYSTEMS, THE OPERATION OF ALL COMPONENTS & APPLIANCES, THE COUPLING & UNCOUPLING PROCEDURE, ROAD TESTS & ALL WARRANTIES HAVE BEEN VERIFIED & PERFORMED PER THE RESPECTIVE MANUFACTURE'S SPECIFICATIONS. UNIT IS NOW READY FOR CUSTOMER WALK THROUGH AND DELIVERY INSTRUCTION.

DEALER TECHNICIAN AUTHORIZED SIGNATURE: